



## Park City School District (PCSD)

### Project Status Report

Week Ending May 19<sup>th</sup> 2023

#### ➤ **Project Status Summary – Current Week of – 5/15-5/19**

#### ➤ **Jeremy Ranch Elementary School (JRES)**

- Begin forming foundation walls – Ongoing - 3/20-5/5 – **Completed**
- Form and pour foundation walls – Ongoing - 3/27-5/5 – **Completed**
- Strip foundation walls – Ongoing - 4/10-5/5 – **Completed**
- Foundation insulation & Damp proofing – Ongoing - 4/14-5/5 – **Completed**
- Backfill foundation – Ongoing – 4/10-5/5 – **Completed**
- Pour footings / Exterior – Ongoing - 4/17-5/5 – **Completed**
- Ongoing storm drain lines and tie in's – 5/26-5/19 – **Completed**
- Ongoing masonry walls – 5/3-
- Mechanical, Electrical, Plumbing (MEP) – Underground / Slab – Ongoing 5/1-

#### ➤ **McPolin Elementary School (MES)**

- Begin forming footings – Ongoing - 3/2-5/5 – **Completed**
  - Place rebar / footings – Ongoing - 3/3-5/5 – **Completed**
  - Pour exterior footings – new addition – Ongoing - 3/9-5/5 – **Completed**
  - Begin forming foundation walls – Ongoing - 3/20-5/5 – **Completed**
  - Pour foundation walls- Ongoing - 4/10-5/5 – **Completed**
  - Strip foundation walls – Ongoing - 4/12-5/26 – **Completed**
  - Foundation insulation & Damp proofing – Ongoing - 4/14-5/12 – **Completed**
  - Backfill foundation walls – Ongoing - 4/17-5/12 – **Completed**
  - Masonry mobilization – Staging - 4/17-4/28
  - Ongoing work masonry walls – 5/3-
  - Mechanical, Electrical, Plumbing (MEP) – Underground / Slab – Ongoing work - 5/1-
-

➤ **Park City High School (PCSD)**

- Form / Pour Foundation Wall - 12/9-12/16
- Continue Footing and Foundation Work - 12/12-1/3
- Haul-in and place structural fill - 1/3-1/6
- No work on site - 1/9-3/10
- Remove / Plow snow offsite 3/7-3/9 – Ongoing - 3/13-3/31
- Excavate and expose existing power for relocation - 3/16-3/17
- No work this week – weather - 4/3-4/7
- Remove snow excavation / demolition - 4/10-4/14
- Prep excavation for structural fill – Ongoing – 4/14-4/28
- Ongoing work – Import, place, and compact structural fill – excavation / addition 5/1-
- Ongoing work – Form footings – Place Rebar – 5/8-
- Ongoing work / Pour Footings 5/16-

➤ **Ecker Hill Middle School (EHMS)**

- Bid Package #1 – Under Construction - 10/20
- Demolition Begun - Bid Package #1 – 10/20
- Bid Package # 1 - Storm Drain Installation - 10/24-28
- Bid Package #1 – New Water Service Installation - 10/31-11/4
- Bid Package #1 – Subgrade – Bus Turnaround - 11/7-11/11
- Revise Storm Drain Design – Completed - 11/9
- Pour Curb / BP #1 / Expanded Bus Drop-Off - 11/28-12/2
- Pour Concrete Curb / BP # 1 Expanded Bus Drop-off - 12/9-12/13
- Prep, finish and pour curb inlets - 12/12-1/3
- Prep, finish and pour new sidewalks / Bus Drop-Off - 12/-1/3
- Haul-in, place and compact road base for subgrade - 1/3-1/6
- No work on site - 1/9-3/3
- Relocate fiber service line – bus drop entrance - 2/20-2/21
- Schedule for gymnasium addition work to begin - 4/3 – Weather – Bid Package #2 – Delayed due to weather – no work this week - 4/3-4/7
- Remove snow Bid package #2 – gymnasium – prep for construction fencing – demolition – Ongoing - 4/10-4/21
- Remove fire sprinkler heads / select safe demolition bid package # 2 - 4/24-4/28
- Bid Package #1 – Final grading – Ongoing work 5/1-
- Site Demolition Bid Package #2 – Start – 5/8-

➤ **Parley's Park Elementary School**

- Design Development completion date: November 28, 2022
  - Construction Document completion date: January 11, 2023
  - Bidding Date: February 2, 2023
  - Anticipated GMP Date: March 2, 2023
  - Construction Start Date: June 5, 2023
  - Completion Date: June 28, 2024
  - Preliminary discussion with Summit County – on going – Meeting - 9/6
  - Scheduling meeting with Summit County Planning – Present site plan - 1/23
-

- Meet for preconstruction SBWRD / EHMS – Sewer – have preliminary discussion regarding site plan and sewer conflicts – follow up on site plan after meeting with Summit County - 1/24
- Summit County Planning & Engineering Meeting - 2/7 – Site Plan Introduction
- Site Plan Reviewed Summit County Engineering - 3/21
- Received Construction Drawings – 4/20
- Review Construction Drawings – 4/25
- Anticipated CUP application / Summit County – 4/26
- Submit CUP Application Summit County Planning - 4/27
- Notice to Service Utility Providers – 5/15-5/19

➤ **Trailside Elementary School**

- Design Development completion date: February 8, 2023
- Construction Document completion date: March 22, 2023
- Bidding Date: April 20, 2023
- Anticipated GMP Date: May 12, 2023
- Construction Start Date: June 5, 2023
- Completion Date: June 28, 2024
- Preliminary discussions with Summit County – ongoing – Meeting - 9/6
- Meet for preconstruction SBWRD / EHMS – Sewer – have preliminary discussion regarding site plan and sewer conflicts – follow up on site plan after meeting with Summit County - 1/24