

PCSD School Addition Projects										Additional Comments	
	Conditional Use Permit (CUP)	REZONE	Special Exception to Zone Requirements / Variance	Utah State Board of Education (USBE) Project #	Engineering Permitting - Summit County	Engineering Permitting - Park City Municipal Corp.(PCMC)	Design Development	Construction Documents			Anticipated Construction Start
Jeremy Ranch Elementary School	Approved 8/23	N/A	N/A	Issued 9/1	Approved 9/19	N/A	Completed	7/11/2022	Resume work / Construction 9/19	Under Construction	9/19/22
McPolin Elementary School	Approved 10/26	N/A	N/A	Issued 11/22	N/A	Completed	Completed	7/1/2022	CUP Approved 10/26 - USBE Project # Issued 11/22	Under Construction	11/28/2022
Park City High School Bid Package 1	N/A	N/A	N/A	N/A	N/A	Completed	Completed	6/21/2022	USBE Project Number Issued 11/22	Under Construction	11/28/2022
Park City High School Bid Package 2	Approved 10/26	N/A	Approved 10/18	Issued 11/22	N/A	Completed	Completed	8/2/2022	Height Variance Approved 10/18 - CUP Approved 10/26	Under Construction	11/28/2022
Ecker Hill Middle School Bid Package 1	N/A to Bid Package #1		N/A	Issued 9/28	Approved 10/20	N/A	Completed	7/26/2022	County Permits Issued - 10/20	Under Construction	10/20/2022
Ecker Hill Middle School Bid Package 2	Approved 1/11		Approved 10/5	Issued 1/31	Approved	N/A	Completed	6/16/2022	CUP / Rezone - Summit County Council Approved -1/11	USBE Project # - Issued 1/31	02/06/23
Trailside Elementary	TBD	TBD	TBD	10% in progress	TBD	N/A	February-23	March-23	Currently in design development		
Parleys Park Elementary	TBD	TBD	TBD	10% in progress	TBD	N/A	October-22	December-22	Summit County Planning & Engineering /Meeting Scheduled 2/7	Site Plan Meeting - Summit County 2/7	

Approved / Completed / N/A
 In progress
 TBD