

PCSD School Addition Projects

										Additional Comments		
	Conditional Use Permit (CUP)	REZONE	Special Exception to Zone Requirements / Variance	Utah State Board of Education (USBE) Project #	Engineering Permitting - Summit County	Engineering Permitting - Park City Municipal Corp.(PCMC)	Design Development	Construction Documents				Anticipated Construction Start
Jeremy Ranch Elementary School	Approved 8/23	N/A	N/A	Issued 9/1	Anticipated 9/5	N/A	Completed	7/11/2022	USBE project number issued 9/1 - Preconstruction 9/15	*Need Construction Permit / DA signed	*9/19/2022	
McPolin Elementary School	In progress	In progress	Agenda 9/28	75% complete	N/A	Submit 9/19	Completed	7/1/2022	2nd plan review - MEP, Energy & Structural Complete	Need to Submit for USBE Project #	10/10/2022	
Park City High School Bid Package 1	N/A	N/A	N/A	Submit 9/20	N/A	N/A	Completed	6/21/2022	Submit for USBE Project # 9/20		9/26/2022	
Park City High School Bid Package 2	In progress	N/A	In progress	75% complete	N/A	Submit 9/19	Completed	8/2/2022	Currently in plan review		10/10/2022	
Ecker Hill Middle School Bid Package 2	Submitted 7/28		Submitted 8/12	75% complete	In progress	N/A	Completed	7/26/2022	Special Exception / County Commission Meeting 9/28			
Ecker Hill Middle School Bid Package 1	N/A to Bid Package 1		N/A	Submitted 9/9	In progress	N/A	Completed	6/16/2022	PCSD has applied for a USBE project number for Bid Package 1	*Need County Construction Permit	*9/26/2022	
Trailside Elementary	TBD	TBD	TBD	10% in progress	TBD	N/A	February-23	Mar-23				
Parleys Park Elementary	TBD	TBD	TBD	10% in progress	TBD	N/A	Oct-22	Dec-22				

Approved / Completed / N/A
 In progress
 TBD